



ROUGH READY CHECKLIST

Neighborhood:

Lot# or Address:

Signed:

Rough Ready Date:

PLUMBING DIVISION

4970 Stough Road . Concord, NC 28027

All framing is complete and punched out

All T-Ply has been installed and inspected behind tubs on outside walls

Framing "Headered" or located so as not interfere
with toilet and tub drains

Water Meter installed

Water Heater location determined and verified

Job clean when we arrive. This insures everyone's safety.

QSI will leave the job clean when our work is complete

Floors at tubs/showers are level and spaces are sized correctly
for the specified tub and shower to be installed

Garage Floor poured

All safety rails installed and stairs to access upper levels installed

Permit posted on site

Roof sheathing and tar paper complete (dried-in)

Please utilize this checklist to assure QSI will be able complete your job in a timely and cost-effective manner. If we are unable to complete the job due to any of the above items not being ready, additional building costs can occur for both the Builder and QSI.

Please forward and questions to scheduling@quanservices.com or call (704) 266-6886.

Thanks

The QSI Team