



TRIM READY FOR PLUMBING CHECKLIST

Neighborhood:

Lot# or Address:

Signed:

Trim Ready Date:

PLUMBING DIVISION

4970 Stough Road . Concord, NC 28027

To insure jobs are "READY" for trim plumbing the following checklist should be used. If any changes are made effecting the plumbing at any time during construction please make sure that our office is notified of these changes. By ensuring that all the listed items are ready and complete QSI will be able to deliver a complete and tested plumbing system in the home, ready for the new Homeowner! Any items not ready will create the need for an additional trip and will incur additional costs.

All kitchen countertops installed and ready for plumbing to be connected

All bathroom countertops installed and ready for plumbing to be connected

All floors installed in bathrooms and kitchen area

All tile has been installed and grouted in bathroom and kitchen area

All concrete complete in area where water heater will be installed

Please confirm water heater type if different from neighborhood specs
(gas/electric regular vent/direct vent)

Dishwasher and disposal on site the morning of the scheduled trim date

All interior painting should be complete

Water meter installed

Protection bollard (post) in front of water heater

Water and sewer connected

Any and all tile or marble surrounds in bath areas installed

All undermount sinks installed at least 24 hours prior

Kitchen sink cut out of countertop if QSI is supplying sink

Cleanouts will be cut down to grade if yard has been final graded.

Inspectors will be looking for this to pass final plumbing inspection

If whirlpool tub is installed please make sure an access hole has been cut
to provide access to pump

Please email this signed and completed checklist to scheduling@quanservices.com and we will be happy to put this on our schedule. We look forward to working with you in the future.

Thanks

The QSI Team